



ERIE COUNTY WATER AUTHORITY
INTEROFFICE MEMORANDUM

November 5, 2018

To: Terrence D. McCracken, Secretary to the Authority

From: Leonard F. Kowalski, Senior Distribution Engineer

A handwritten signature in blue ink, appearing to be "LFK", is written over the "From:" line.

Subject: Contract NC-036
Water System Improvements
Town of Cheektowaga and Clarence
ECWA Project No. 201700090

Attached is a Change Order No. 1 request for the above referenced project to add 14 days to the Substantial Completion and Final Completion dates. This change is necessary due to:

- Unexpected utility conflicts that resulted in an alignment change along Stahley Road.
- Bedrock encountered at a shallower depth than expected along Eggert Road.
- Additional repairs made to the existing watermain along Ivanhoe Road.
- Low chlorine levels during testing in the existing main.

The following documents are attached:

- Blue Authorization Form - this form provides the project name and project number, the action that is being requested of the Board, and it provides a list of approvals that are required prior to being acted on by the Board.
- Four (4) original Change Order requests signed by the Consultant Engineer, Nussbaumer & Clarke, Inc.

LFK:jmf

Attachments

cc: R.Stoll

CONT-NC-036-1701-I-186-B

CHANGE ORDER NO. 1

**Erie County Water Authority
350 Ellicott Square Building
295 Main Street
Buffalo, New York 14203**

Contract No. 18-15-03 Project No. 201700090 Date: October 29, 2018

Project: Contract NC-36
 Water System Improvements
 Towns of Cheektowaga and Clarence

Contractor: DJM Contracting, Inc.
 7174 Boston State Road
 Hamburg, NY 14075

Engineer: Nussbaumer & Clarke, Inc.
 3556 Lake Shore Road
 Buffalo, New York 14219

DESCRIPTION OF CHANGE:

1. Section 00500 Agreement, Article 3 – Contract Times, 3.02 Milestone Dates, delete Item A in its entirety, and substitute the following.
 - “A. The work shall be substantially completed within 239 days after the date when the Contract Times commence to run as provided in Paragraph 2.03 of the General Conditions, and completed and ready for final payment in accordance with paragraph 14.07 of the General Conditions within 269 day from the date when the Contract Times commence to run.”

REASON FOR CHANGE:

1. Utility conflicts that resulted in an alignment change along Stahley Road, bedrock that was encountered at a shallower depth than expected along Eggert Road and repairs that were made to the existing watermain along Ivanhoe Road caused delays in production for DJM Contracting, Inc. (DJM). DJM also experienced a delay in production during bacteriological testing on Ivanhoe Road that was caused by low chlorine levels in the existing main. These resulted in a delay of 14 days for DJM Contracting.

CHANGE IN CONTRACT PRICE:

1. Not Applicable

CHANGE IN CONTRACT TIME:

1. Addition of 14 days to the Substantial Completion and Final Completion dates.

APPROVALS - CHANGE ORDER NO. 1

Owner: _____ Date: _____

Jerome D. Schad, Esq.
Erie County Water Authority

Contractor: _____ Date: _____

Daniel Munich, President
DJM Contracting, Inc.

Engineer: Richard Rosenberry Date: 10-29-18

Richard Rosenberry, P.E. Project Manager
Nussbaumer & Clarke, Inc.

SUMMARY

CHANGE IN CONTRACT PRICE:

Original Contract Price:
\$ 2,027,546.00

**Net changes from previous
Change Orders:**

No. _____ - _____
\$ 0.00

**Contract Price prior to this
Change Order:**

\$ 2,027,546.00

**Net Increase of this
Change Order:**

\$ 0.00

**Contract Price with All Approved
Change Orders:**

\$ 2,027,546.00

CHANGE IN CONTRACT TIME:

Original Contract Time:

Substantial Completion: Nov. 5, 2018
Final Completion: Dec. 5, 2018

**Net changes from Previous
Change Orders:**

No. _____ - _____

Substantial Completion: 0 days
Final Completion: 0 days

Contract Times prior to this

Change Order:

Substantial Completion: Nov. 5, 2018
Final Completion: Dec. 5, 2018

Net Increase of this

Change Order:

Substantial Completion: 14 days
Final Completion: 14 days

Contract Times with all Approved

Change Orders:

Substantial Completion: Nov. 19, 2018
Final Completion: Dec. 19, 2018